

SCHEDULE OF TIME

1. **Overall completion period of the proposed work-46 months, from date of signing of MoU**, which include constructions in two phases i.e. Phase-I and Phase-II.
 - 1.1 **Phase-I:** Construction shall commence for Block 1, Block 2 and Block 3 in vacant space within the campus of DST as shown in overall layout plan in Appendix-C of RFP, which also include demolition of building no.6 as shown in Appendix-C1 of corrigendum to RFP.
 - 1.2 **Completion period for Phase-I-22 months** ready for occupancy (2 months for obtaining NOC from local bodies plus 2 months for floating and finalizing tender documents and contract period for completion of work-18 months).
 - 1.3 **Phase-II:** Shifting of Scientists/Officers/Subordinate Officers from existing buildings to office buildings constructed in Phase-I; demolition of remaining buildings as shown in Appendix-C1 of corrigendum to RFP; Construction and commissioning of Block 4, Block 5, Block 6 and external area development as shown in overall layout plan in Appendix-C of RFP for ready to occupy..
 - 1.4 **Completion period for Phase-II-24 months** after completion of Phase-I works (2 months for shifting time for Scientists/Officers/Subordinates from existing buildings plus 2 months for demolition/site clearance of existing buildings, floating and finalizing tender documents, contract period for completion of work-18 months and 2 months for obtaining clearances from local bodies).
 - 1.5 The works in Phase-II shall commence only after completion of Phase-I in all respects.